Completion Report

1	Name of Wok	Development works in MEI Layout Park in ward no14, Dasarahalli Sub Division
2	Sanctioned Estimate No.& Date	CE/DZ/TS/38/21-22, Dt.13.01.2022
3	Head of Acount which is Chargeable	P-3295
4	Enstrument Order No. & Date	EE/DD/WO/21 /22-23, Dt.21.06.2022
5	Name of Contractor	Pavan Kumar N
6a	Time Stipulated for Completion of work	
b	Delay in execulation of work	
7	Measurement recorded in MB	1619 /07-08
	Page No	161853 to 161861, 161892 to 161897
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
7.50	7,18,639=73	-	31,360=27

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE